



Project: USU FAC Kent Concert Hall
 Location: Logan Utah

FIVE WEEK ROLLING SCHEDULE
 Owner: DFCM / USU
 Project No: 14385770

Issue Date 18 April 2016
 By: John Thompson

| PROJECT ACTIVITES | MONTH | May | | | | | May | | | | | May | | | | | May/June | | | | | June | | | | |
|--|-------|-----|----|----|----|----|-----|----|----|----|----|-----|----|----|----|----|----------|----|---|---|---|------|---|---|---|----|
| | DAY | M | T | W | T | F | M | T | W | T | F | M | T | W | T | F | M | T | W | T | F | M | T | W | T | F |
| | DATE | 9 | 10 | 11 | 12 | 13 | 16 | 17 | 18 | 19 | 20 | 23 | 24 | 25 | 26 | 27 | 30 | 31 | 1 | 2 | 3 | 6 | 7 | 8 | 9 | 10 |
| Music Wing | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Remove & Salvage Lights and Devices L-1 | | | X | X | X | X | X | | | | | | | | | | | | | | | | | | | |
| Remove & Salvage Lights and Devices L-2 | | | X | X | X | X | X | | | | | | | | | | | | | | | | | | | |
| Install Floor Protection L-1 | | | X | X | X | X | X | X | | | | | | | | | | | | | | | | | | |
| Install Floor Protection L-2 | | | | | | | | | X | X | X | X | X | X | | | | | | | | | | | | |
| Install Dust Collectors | | | | | | X | X | X | | | | | | | | | | | | | | | | | | |
| Install Temp Lights | | | | | | | X | X | | | | | | | | | | | | | | | | | | |
| Demolition L-1 | | | | | | | | | X | X | X | X | X | X | X | X | X | X | X | X | X | | | | | |
| Fire Sprinkler, Core Drill into Rooms | | | | | | | | | | | | X | X | X | X | X | X | X | X | X | X | X | X | X | | |
| Electrical, remove Conduits and Wire | | | | | | | | | | | | | | X | X | X | X | X | X | X | X | X | X | X | | |
| Fire Sprinkler, New Mains & Laterals | | | | | | | | | | | | | | | | | X | X | X | X | X | X | X | X | X | X |
| Demolition L-2 | | | | | | | | | | | | | | | | | | | | X | X | X | X | X | X | X |
| Fire Sprinkler, Core Drill into Rooms | | | | | | | | | | | | | | | | | | | | | | | X | X | X | X |
| Electrical, remove Conduits and Wire | | | | | | | | | | | | | | | | | | | | | | | X | X | X | X |
| Fire Sprinkler, New Mains & Laterals | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HVAC, Install Dual Duct Terminal Boxes L-1 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DTB-02, DTB-05,DTB-10, DTB-11 | | | | | | | | | | | | | X | X | X | X | X | | | | | | | | | |
| DTB-16, DTB-17, DTB-18 | | | | | | | | | | | | | | | | | | X | X | X | X | X | | | | |
| DTB-20, DTB-21 | | | | | | | | | | | | | | | | | | | | | | | X | X | X | X |
| Transfer Air Ducts, Clean & Cover | | | | | | | | | | | | X | X | X | X | X | X | X | X | X | X | X | X | X | X | X |
| New DDC Thermostats | | | | | | | | | | | | X | X | X | X | X | X | X | X | X | X | X | X | X | X | X |