



Project: USU FAC Kent Concert Hall  
 Location: Logan Utah

FIVE WEEK ROLLING SCHEDULE  
 Owner: DFCM / USU  
 Project No: 14385770

Issue Date 18 April 2016  
 By: John Thompson

PROJECT ACTIVITES	MONTH	Apr					Apr					May					May									
	DAY	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F					
	DATE	18	19	20	21	22	25	26	27	28	29	2	3	4	5	6	9	10	11	12	13		16	17	18	19
<b>SCENE SHOP</b>																										
Ceiling Removal, L-1 and L-2 Halls & Rm 229	X	X																								
Demolition Phase One, Interior & Structure			X	X	X		X	X																		
As-Built Documentation, SD System	X																									
Structural Fill at Building Footprint	X																									
Survey & Layout	X	X																								
Footing Excavation			X	X	X																					
Concrete Footings & Foundation							X	X	X	X	X	X	X	X	X	X										
Structural Steel Erection, Lintels & Columns	X	X																								
Forms for Non Shrink Grout & Install		X	X																							
Epoxy Inspection for Column AB's		X																								
TID Demolition, Saw cutting Exterior			X	X	X																					
Remove Coiling Door						X																				
Backfill & Compact Foundation																X	X									
Install Rigid Insulation																X	X									
Steel Fabrication							X	X	X	X	X	X	X	X	X	X	X	X	X	X	X					
Steel Erection																						X	X			
Masonry																						X	X	X	X	X
Masonry Wall below Slab																			X							
Gravel Under Slab																	X	X								
Concrete Slab on Grade																			X	X	X					